



WEEKLY CONSTRUCTION REPORT

Project: SJEC HVAC Upgrade
1623 Carmel Rd,
Charlotte NC, 28226

Week Ending: 8/3/24

Distribution List:

St. John's Episcopal Church: David Dwyer, Jeff Cummins, John Horn

SC Hondros & Associates: Alex Scheffer, Dan Riter, Sam Kleto, Tom Griffin, Mark Murray

This Week:

- Continue to remove ACT ceiling to expose the work area for ductwork and electrical conduit.
- Running wire and conduit for new units.
- Measuring for new ductwork

Inspections:

- Courtesy Electrical inspection called in for the existing above ceiling.
- ECS will present a proposal to SJEC for attending the pre-con meeting and performing the special inspections.

Next Week:

- Installing ductwork.
- Continue electrical conduit installation.
- Continue ceiling demolition.

Schedule and Milestone Updates:

- Structural Engineer has approved the slate flooring for the nave. Dan Riter will coordinate with the flooring subcontractor to finalize the contract



Classroom grid and tile removed



Main entrance flooring protected.